

Construction of Government College at Gangatalai (Udaipur)

Amount In Lakh		
A & F Amount & Date	एफ / 12(156) विविध / आयो / आकाशि/2021/1242 दिनांक 07.04.2022 राशि 450.00	
T S Amount & Date	No-24 Dated 16.06.2022 Amount Rs 477.97 Lakh & Restricted Amount Rs 412.84 Lakh	
Work Order No & Date	No-1452 Dated 19.07.2022 Amount Rs 486.81 Lakh & Restricted Amount Rs 412.84 Lakh	
Date of Work Started	01.08.2022	
Date of Completion of work	31.07.2023	
Fund Received from Client Department in PNB Account	Date	Amount
	14-Nov-22	750.00
	14-Dec-22	750.00
	2-Mar-23	1500.00
	2-Mar-23	2700.00
	27-Apr-23	6500.00
	3-Jan-24	1000.00
	22-Jan-24	1770.00
	24-Jan-24	1000.00
	18-Mar-24	1500.00
	18-Mar-24	2030.00
	Total	19500.00
Expenditure (With agency Margin)	Date	Amount
	18-Nov-22	137.33
	3-Mar-23	72.61
	3-Mar-23	55.39
	3-Mar-23	0.11
	29-Mar-23	32.70
	23-May-23	55.87
	4-Jul-23	73.07
	20-Jul-23	3.14
	12-Feb-24	20.48
	Total	450.70
Fund Transfer (net) to Resident Manager RUDSICO Unit Udaipur	Date	Amount
	11-Nov-22	44.00
	15-Dec-22	91.54
	2-Mar-23	102.00
	31-Mar-23	30.97
	12-May-23	60.20
	12-Jun-23	47.40
	10-Jul-23	11.54
	11-Jan-24	19.53
	1-Feb-24	24.65
	Total	431.83
	Physical Status	Completed & Handed Over