

Construction of Government College at Samdhadi (Jodhpur)

Amount In Lakh

A & F Amount & Date	एफ / 12(156) विविध / आयो / आकाशि/2021/1242 दिनांक 07.04.2022 राशि 450.00	
T S Amount & Date	No-09 Dated 10.06.2022 Amount Rs 399.64 Lakh	
Work Order No & Date	No-1458 Dated 22.07.2022 Amount Rs 363.35 Lakh	
Date of Work Started	01.08.2022	
Date of Completion of work	31.07.2023	
Fund Received from Client Department in PNB Account	Date	Amount
	14-Nov-22	750.00
	14-Dec-22	750.00
	2-Mar-23	1500.00
	2-Mar-23	2700.00
	27-Apr-23	6500.00
	3-Jan-24	1000.00
	22-Jan-24	1770.00
	24-Jan-24	1000.00
	18-Mar-24	1500.00
	18-Mar-24	2030.00
	Total	19500.00
Expenditure (With agency Margin)	Date	Amount
	14-Nov-22	89.69
	3-Mar-23	98.04
	17-May-23	60.74
	16-Jun-23	54.63
	15-Jul-23	0.09
	8-Aug-23	10.51
	14-Aug-23	0.09
	12-Sep-23	0.09
	22-Sep-23	14.28
	5-Oct-23	0.09
	2-Nov-23	65.95
	12-Jan-24	8.44
	23-Feb-24	0.01
	20-Mar-24	0.26
	9-Apr-24	0.13
	Total	403.04
Fund Transfer (net) to Resident Manager RUDSICO Unit Jodhpur	Date	Amount
	11-Nov-22	44.00
	15-Dec-22	8.54
	2-Mar-23	58.00
	31-Mar-23	22.88
	12-May-23	44.76
	12-Jun-23	56.62
	10-Jul-23	14.65
	11-Jan-24	71.00
	1-Feb-24	27.00
	21-Mar-24	19.15
	15-May-24	13.23
	Total	379.83
Physical Status	Completed & Handed Over	